MUNICIPAL CORPORATION OF GREATER MUMBAI

CHIEF ENGINEER (SOLID WASTE MANAGEMENT) DEPTT.

No. Dy.Ch.E./1319/SWM/Project, Dated 12.07.2018

Office of the Chief Engineer (SWM) Love Grove Complex, 89, Dr. Annie Besant Road, Worli,

Mumbai - 400 018.

Tel. No.: 022-24945186 /24955436

To,
Additional Principal Chief Conservator of Forests (C),
Ministry of Environment, Forest and Climate Change,
Regional Office (WZ),
E-5, Kendriya Paryavaran Bhawan,
E-5 Arera Colony, Link Road-3,
Ravishankar Nagar,
Bhopal – 462 016

Sub: Submission of hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD - 7500 TPD at Kanjur, Mumbai.

- Ref: 1) Revised Environmental Clearance issued by State Level Environmental Impact Assessment Authority (SEIAA) vide no. SEAC-2014/CR-162/TC2dtd 05.12.2014.
 - 2) Half yearly compliance report submitted by MCGM vide letter U/No. No. Dy.Ch.E./4796/SWM/Project, Dated 22.02.2018

Sir,

This has reference to the conditions of revised Environmental Clearance issued for proposed modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai.

In this context, the MCGM is hereby submitting the hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai as follows:-

Half Yearly EC Compliance Report for June -2018

The half yearly compliance report on Environmental Clearance issued via letter Ref: SEAC-2014/CR-162/TC2, dated 5/12/2014;

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|--|---|
| | Clearance | of FOO maters |
| 1. | The proposal under consideration has to be restricted within the area 65.96 ha. Outside the CRZ area. The PP shall maintain a buffer zone of 500 meters around the project perimeter which shall be incorporated as 'No Development Zone' in the Development Plan of MCGM. | MCGM has maintained a buffer zone of 500 meters around the project perimeter in existing Development Plan. MCGM is taking necessary steps for incorporation of the said buffer zone as 'No Development Zone' in the Development Plan of MCGM and the same will be incorporated after approval of Appropriate Authorities. |
| 2. | The road leading to the dumping ground from the Eastern Express Highway shall be fully black topped/concretized so as to avoid generation of dust. | Complied. |
| 3. | Generation of Green House Gases (GHG) like methane needs to be controlled so that it does not contaminate the atmosphere. It should be ensured that methane generated if fully utilized for power generation/flaring and not let into atmosphere. | The GH gas, Methane generated in BLF Cells is captured and flared through flaring stations installed at the site. Arrangements for gas collection and its utilization for power generation are installed and electricity generation from landfill gases generated from BLF Cells is used for captive power generation. |
| 4. | The leachate generating from the cells will have to be systematically collected and treated to reduce BOD levels to allowable limits. Under no circumstances should the leachate be allowed to contaminate the surrounding areas, particularly the mangrove forest on the south western and eastern side of the cell. | clarification & filtration. At present leachate collected is re-circulated in BLF |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|---|
| | Clearance | |
| 5. | The PP shall take all out efforts to control odor nuisance. PP should | Complied. |
| | take steps to measure odor levels using instruments which are currently available. The measurement of odor levels shall be taken at strategic locations depending on the wind direction and situation of habitats. Through regular monitoring it should be ensured that the odor levels are within the acceptable limits and remedial measures like applying odor controlling bacterial consortium to the garbage are taken up as and when necessary. | On the basis of details of wind direction & wind speed from Wind Rose Diagrams of this project site, locations for monitoring odor levels in windward and leeward directions in nearby residential colonies are finalized and monitoring has been carried out for odor giving compounds like VOC, Mercaptans, ammonia, hydrogen sulfide etc. As regards, measurement of odor levels in the vicinity by using instrumental method, CSIR environmental research center, NEERI, Mumbai has been appointed. As per the agreement, calibration measurements, reporting of results will be done by NEERI, Mumbai. NEERI has established continuous air quality monitoring stations. Wind balloon system for guiding wind directions have been installed at BLF Cells and other noticeable places, so that wind direction can be seen easily by the operating staff and necessary arrangement for remedial measures like applying odor controlling bacterial consortium to the garbage and misting of deodorant are taken up as and when necessary. |
| 6 | To save the mangroves on the South-Western side of the property which is starved of supply of sea water, the PP should ensure openings of sufficient cross section in the compound wall which are designed and provided in consultation with the Chief Conservator of Forests, Mangrove Cell. | Enough tidal water flows from the culvert provided and significant growth of healthy mangroves is visible. The Forest Officers through visits to project site are monitoring the protection & preservation of mangrove forest. |
| 7 | Mangrove regeneration efforts should be undertaken at the costs of the PP once regular tidal flushing is assured through measures suggested in point 6 | |
| 8 | The staff handling the solid waste should be trained to ensure zero spillage of the garbage during transport. The PP should ensure proper cleaning of the transport vehicles after unloading the | The closed body vehicles are designed for handling & transportation of MSW to achieve zero spillage and training is given to staff for handling the Solid Waste. It is strictly observed that no tail gates of vehicles will be opened before reaching to the MSW unloading site. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|---|
| | Clearance | |
| | garbage at the dumpsite. | Arrangements are in place for Washing/cleaning of incoming waste collection trucks tyres if found with muck and dirt. Regular cleaning of roads is undertaken to collect spilled garbage if observed and cleanliness is maintained. |
| 9 | No land development / construction work preliminary or otherwise relating to the project shall be taken up without obtaining due clearance from respective authorities. | Noted. |
| 10 | No additional land shall be used / acquired for any activity of the project without obtaining proper permission. | Noted. |
| 11 | The project proponent should ensure that the transportation of the hazardous waste to the TSDF conforms to the norms laid down in the Hazardous Waste (Management & Handling) Rules 2013. | The said condition is not applicable to this project as the project involves processing of MSW. |
| 12 | The proponent should ensure that TSDF fulfills all the provision of Hazardous Waste (Management & Handling) Rules 2003 & the design of landfill is as per guidelines of CPCB with proper leachate collection arrangement. | The site is designed as per the guide lines of MSW (M&H) Rules-2000 as well as SWM Rules 2016 and the provisions for landfill design & execution of Biogas capturing &flaring arrangement, Leachate collection, treatment, leachate recirculation is taken into consideration. The provisions for HW(M&H) Rules 2003 are not applicable as site is not accepting any Hazardous Waste. |
| 13 | The TSDF should only handle the waste generated from the member units. A leachate collection system should be provided to collect the leachate at a collection point. Treatment facility for the collected leachate should be provided. The treated water should be reused as far as possible in the project. | Only MSW generated from human habitation area is transported to this site. No industrial hazardous waste is accepted for TSDF hence no member units contributing/generating hazardous waste are covered as member units. Leachate collection and treatment facility is provided and is in operation. However, at present the Leachate is re-circulated at BLF Cells for enhancing the Bio-degradation process for generation of Methane gas. The Leachate Treatment Plant with arrangement of primary, Secondary with tertiary treatment is provided. |
| 14 | The proponent should obtain necessary clearance from the Ground Water authority before initiating the project. | Authority is already obtained before initiating the |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|---|
| | | about the revised EC. |
| 15 | The depth of the landfill should be decided based on the ground water level at site. | While deciding the depth of landfill in design, ground water level data is taken into consideration. This condition is complied while designing the project & is being complied in execution. |
| 16 | Project Proponent should prepare and implement an onsite emergency management plan. | Emergency Management Plan is complied as per the EIA report (Chapter 6). On site "Emergency Plan and Disaster Management Plan" is prepared and is under implementation. |
| 17 | Project Proponent shall carryout periodical ground water/soil monitoring in and around the site to check the contamination, including TCLP test for heavy metals | Monthly ground water quality monitoring through Piezo-metric wells water samples locations are provided in drawing. Periodical ground water /soil monitoring in and around the site is carried out at intervals set out in the MSW(M&H) Rules, 2000/SWM Rules, 2016through the agency approved by MoEF. |
| | | As regards to TCLP test the parameters which are necessary as per MSW rules are analyzed with the help of MoEF approved Lab. |
| 18 | Project Proponent shall carryout periodical air quality monitoring in and around the site including VOC, HC. | Monthly air monitoring is being carried out in and around the site as per the parameters stipulated in the Authorization granted and the results are displayed on website of the operator. Special parameters of VOC and HC are also monitored. |
| 19 | Project Proponent should develop Green Belt all along the periphery of the TSDF with plant species that are significant and used for the pollution abatement. | the Kanjur project as the Kanjur project is only for treatment of Municipal Solid Waste (MSW). Plantation in green belt development is being done on progressive basis and majority plantation is already done. |
| 20 | The project proponent should not store the hazardous wastes more than the quantity that has been permitted by the CPCB / Maharashtra State Pollution Control Board. | question of receiving of Hazardous Waste does not arise. |
| 21 | Adequate firefighting facilities should be installed to handle the fire arising from hazardous | the project involves processing of MSW Only. No HW /H Chemicals are received to this site. |
| | chemicals/waste that are stored/processed. | Adequate firefighting system is in place, comprising of water tankers and fire extinguishers which are placed at strategic locations for prevention of any fire |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|---|
| | | incidence. |
| 22 | For controlling fugitive natural dust, regular sprinkling of water & wind shields at appropriate distances in vulnerable areas of the plant shall be ensured | On leeward direction plantation is done as a wind barrier. The arrangement of water sprinkling on roads through tankers is in practice and water sprinkling operation is carried out regularly in summer & winter. |
| 23 | Necessary arrangement shall be made to adequate safety and ventilation arrangement in furnace area. | The said condition is not applicable to this project as the project involves processing of MSW only. There is no furnace area in the current project plan. |
| 24 | Proper housekeeping programs shall be implemented. | Dedicated team of trained workers is already deployed to ensure the good housekeeping & cleanliness. |
| 25 | A stack of adequate height based on DG set capacity shall be provided for control and dispersion of pollutant from DG set. (if applicable) Arrangement shall be made that effluent and storm water does not get mixed. | At present the plant electricity requirement is fulfilled with captive power generation unit with backup power supply from MSEDCL &. Standby DG set of 125 KVA with adequate stack height. To operate MRF/Compost units on continuous power supply, application is made to the appropriate authority. However, continuous power supply is still awaited & at present to run MRF/Compost units arrangement of DG set on temporary basis has been made. Arrangement of separate leachate collection through HDPE pipeline into HDPE lined ponds is provided. It is controlled by re-circulation into the landfill BLF Cells. The excess leachate is treated in the leachate treatment plant and it is not allowed to mix with storm water. Storm water drainage galleries around the BLF Cells have been constructed for the management of rain water. |
| 26 | Periodic monitoring of ground water shall be undertaken, and results analyzed to ascertain any change in the quality of water. Results shall be regularly submitted to the Maharashtra Pollution Control Board. | results analyzed indicate that the quality of ground water is found same as compared to previous year. The results are regularly submitted to MPCB by the operator. The sampling & analysis is carried out with the help of Accredited laboratory and having MoEF approval. |
| 27 | Leq.of noise level shall be maintained as per standards. For people working in the high noise area, requisite personal | |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|--|
| 31 | Clearance | |
| | protective equipment like earplugs etc. shall be provided. | |
| 28 | The overall noise levels in and around the plant shall be kept well within the standards by providing noise control measures including acoustic hoods. silencers, enclosures, etc. on all sources. | Noise levels are arising from movements of trucks, dozers. These machineries are fitted with silencer for noise control. All efforts as per EIA are made to ensure that noise levels do not exceed the permissible values. |
| 29 | PP has to abide by the conditions stipulated by SEAC & SEIAA | Noted. |
| 30 | "Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under Air and Water Act and a copy shall be submitted to the Environment Department before start of any construction work at the site. | MPC Board has granted Authorization under MSW (M&H) Rules-2000 as per the decision in Consent Appraisal Committee meeting & issued letter for non-requirement of separate Consent to Establishment/ operate for this activity. |
| 31 | All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase. | All required sanitation arrangements such as WC/Urinals/Bathrooms with adequate water are available at site. Also safe, filtered, disinfected drinking water is provided to staff/ workers. Required facilities are being maintained throughout the construction period. |

Report on compliance of General Conditions stipulated in Environment Clearance.

| Sr. | General Conditions for | Proposed action plan |
|---------|--|---|
| No | Phase Provision shall be made for the | All required arrangements such as housing, |
| (i) | 1100151011 | sanitation & safe drinking water requirements |
| | Housing of content | are in place. Medical checkup has been taken to |
| | within the site with all necessary | check the health of workers. |
| | infrastructure and facilities such as | Check the health of workers. |
| | fuel for cooking, mobile toilets, | |
| | mobile STP, safe drinking water, | |
| | medical health care, crèche and First | |
| | Aid Room etc. | All required provisions are in place. |
| (ii) | Adequate drinking water and | All required provisions are in place. |
| | sanitary facilities should be provided | |
| | for construction workers at the site. | |
| | Provision should be made for mobile | |
| | toilets. The safe disposal of | |
| | wastewater and solid wastes | |
| | generated during the construction | |
| | phase should be ensured. | All and an arrain place |
| (iii) | The solid waste generated should be | All required provisions are in place. |
| | properly collected and segregated. | |
| | Dry/inert solid waste should be | |
| | disposed off to the approved sites | a a |
| | for land filling after recovering | |
| | recyclable material. | |
| (iv) | Disposal of muck during construction | All necessary guide lines shall be followed for |
| , , | phase should not create any adverse | disposal of muck (if any) generated during |
| | effect on the neighboring | construction. |
| | communities and be disposed taking | |
| | the necessary precautions for | |
| | general safety and health aspects of | |
| | people, only in approved sites with | |
| | the approval of competent authority. | |
| (v) | Arrangement shall be made that | Necessary drainage is made to ensure that no |
| (-, | waste water and storm water do not | waste water and storm water is mixed. Storm |
| | get mixed. | water drainage galleries have been constructed |
| | | for the management of rain water. |
| (vi) | All the top soil excavated during | In case of landfill site, mostly the construction |
| ((() | construction activities should be | activity involves filling & compaction of soil an |
| | stored for use in horticulture / | not excavation. However necessary precaution t |
| | landscape development within the | preserve top soil for reuse will be taken. |
| | project site. | |
| (vii) | Additional soil for leveling of the | There is no additional soil filling materi |
| (۷11) | proposed site shall be generated | available on the present site, as the site |
| | within the site (to the extent | situated in low lying area. As per the technic |
| | possible) so that natural drainage | requirement, soil from various locations |
| | system of the area is protected and | of filling th |
| | | embankments. |
| 1 | improved. | The plantation program for Green Be |

| Sr. No | General Conditions for Construction Phase | Proposed action plan |
|-----------|---|--|
| | carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/Agriculture Dept. | development is already undertaken & it is under progressive implementation. |
| (ix) | Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants. | HDPE Liners are spread at landfill base as per design & provisions of MSW (M&H) Rules,2000 and MSW, Rules 2016 to prohibit percolation of leachate into the ground/soil. Ground water and surface water samples are tested regularly through laboratory, approved by the MoEF and results show that there is no contamination due to heavy metals and toxic contaminants. |
| (x) | Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water. | Necessary due care is taken for not accepting such hazardous material at site. |
| (xi) | Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board. | No hazardous waste is generated during construction phase. |
| (xii) | The diesel generator sets to be used during construction phase should be low Sulphur diesel type and should confirm to Environment (Protection) Rules prescribed for air and noise emission standards. | Diesel generator sets are not used during construction phase, as regular electricity is available at site. DG set at site as standby unit and temporarily used is confirming noise & air emissions standards under EP Rules. |
| (xiii) | The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken. | Noted. |
| (xiv) | Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours | Necessary and due care is being taken. |

Action plan for compliance to General Conditions for Post Construction/Operation Phase of Environment Clearance.

| Sr.No | General Condition for Post Construction/Operation Phase | Proposed Action Plan |
|-------|--|--|
| (i) | Project proponent shall ensure completion of green belt development prior to functioning of MSW processing. Prior certification from appropriate authority shall be obtained. | Plantation in green belt development is being done on progressive basis and majority of the same is already done. |
| (ii) | A complete set of all the documents submitted to SEAC & SEIAA should be forwarded to the Local authority and MPCB. | Complied. |
| (iii) | In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by this Department. | Noted. |
| (iv) | A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards. | We are having qualified staff for environment monitoring at site as per MSW rules and as per our concession agreement. Environment cell as per EC has been formed. |
| (v) | Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These costs shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department. | Cost of environmental monitoring and management is included in tipping fees & which are being paid to the operator of the project. |
| (vi) | The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at http://ec.maharashta.gov.in. | Complied. |
| (vii) | Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & | Complied. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|--|---|
| | Construction/Operation Phase | |
| | soft copies to the MPCB & this department, on 15 th June & 15 th December of each calendar year. | |
| (viii) | A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent. | A copy of Environment Clearance is hosted on the operator's Website as per requirement. |
| (ix) | In the event of the failure of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restored until the desired efficiency has been achieve. | Noted. |
| (x) | Regular monitoring of the air quality including SPM & SO ₂ levels both in work zone and ambient air shall be carried out in and around the power plant and record shall be maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with Maharashtra Pollution Control Board (MPCB) & submit report accordingly to MPCB. | Currently air monitoring at locations identified in EIA is being carried out as per the frequency defined in MSW (M&H) Rules, 2000/ SWM Rules, 2016. The reports are submitted to MPCB by the operator. |
| (xi) | The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely SPM, RSPM, SO ₂ and NOx (ambient levels as well as stack emissions) or critical sector parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain. | operator's Website as per requirement of the said clause. Monitoring results are sent to the said Departments as required in the said clause. Latest Monitoring results are displayed at the location within the site at the main entrance of the project site. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|---|-------------------------------------|
| | Construction/Operation Phase | |
| (xii) | The project proponent shall also submit | Complied. |
| | six monthly reports on the status of | 7 |
| | compliance of the stipulated EC | |
| | conditions including results of monitored | |
| | data (both in hard copies as well as by- | |
| | mail) to the respective Regional Office of | |
| | MoEF, the respective Zonal Office of | |
| , | CPCB and the SPCB. | |
| (xiii) | The environmental statement for each | Complied. |
| | financial year ending 31 st March in | Environment Statement is submitted, |
| | Form V as is mandated to be submitted | and the same report is displayed on |
| | by the project proponent to the | operator's website. |
| | concerned State Pollution Control Board | |
| | as prescribed under the Environment | |
| | (Protection) Rules, 1986, as amended | |
| | subsequently, shall also be put on the | |
| | website of the company along with the | |
| | status of compliance of EC conditions | |
| | and shall also be sent to the respective | |
| | Regional Offices of MoEF by-mail. | |

Action plan for compliance to General Conditions for post Construction /Operation phase of Environment Clearance.

Submitted please.

Yours faithfully,

Chief Engineer (Solid Waste Management)

MUNICIPAL CORPORATION OF GREATER MUMBAI

CHIEF ENGINEER (SOLID WASTE MANAGEMENT) DEPTT.

No. Dy.Ch.E./ |3|9 /SWM/Project, Dated |2 . 07.2018

Office of the Chief Engineer (SWM) Love Grove Complex, 89, Dr. Annie Besant Road, Worli,

Mumbai – 400 018.

Tel. No.: 022-24945186 /24955436

To,
The Member Secretary,
Maharashtra Pollution Control Board,
Kalpataru Point, 2nd, 3rd, & 4th floor,
Opp. Cine Planet,
Near Sion Circle,
Sion (East),
Mumbai- 400 022.

Sub: Submission of hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD - 7500 TPD at Kanjur, Mumbai.

Ref:

- 1) Revised Environmental Clearance issued by State Level Environmental Impact Assessment Authority (SEIAA) vide no. SEAC-2014/CR-162/TC2dtd 05.12.2014.
- 2) Half yearly compliance report submitted by MCGM vide letter U/No. No. Dy.Ch.E./4796/SWM/Project, Dated 22.02.2018

Sir,

This has reference to the conditions of revised Environmental Clearance issued for proposed modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai.

In this context, the MCGM is hereby submitting the hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai as follows:-

Half Yearly EC Compliance Report for June -2018

The half yearly compliance report on Environmental Clearance issued via letter Ref: SEAC-2014/CR-162/TC2, dated 5/12/2014;

| Sr.No | Conditions Under Environmental | Ct |
|--------|--|--|
| 31.140 | Clearance | Status of Compliance. |
| 1. | The proposal under consideration has to be restricted within the area 65.96 ha. Outside the CRZ area. The PP shall maintain a buffer zone of 500 meters around the project perimeter which shall be incorporated as 'No Development Zone' in the Development Plan of MCGM. | MCGM has maintained a buffer zone of 500 meters around the project perimeter in existing Development Plan. MCGM is taking necessary steps for incorporation of the said buffer zone as 'No Development Zone' in the Development Plan of MCGM and the same will be incorporated after approval of Appropriate Authorities. |
| 2. | The road leading to the dumping ground from the Eastern Express Highway shall be fully black topped/concretized so as to avoid generation of dust. | Complied. |
| 3. | Generation of Green House Gases (GHG) like methane needs to be controlled so that it does not contaminate the atmosphere. It should be ensured that methane generated if fully utilized for power generation/flaring and not let into atmosphere. | Complied. The GH gas, Methane generated in BLF Cells is captured and flared through flaring stations installed at the site. Arrangements for gas collection and its utilization for power generation are installed and electricity generation from landfill gases generated from BLF Cells is used for captive power generation. |
| | The leachate generating from the cells will have to be systematically collected and treated to reduce BOD levels to allowable limits. Under no circumstances should the leachate be allowed to contaminate the surrounding areas, particularly the mangrove forest on the south western and eastern side of the cell. | Arrangements for leachate collection in impervious HDPE lined ponds from BLF-Cells are already operational. Leachate Treatment Plant is operational. Leachate treatment comprises of two stage biological treatment anaerobic &, aerobic followed by clarification & filtration. At present leachate collected is re-circulated in BLF Cells under controlled condition. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|--|---|
| | Clearance | |
| 5. | The PP shall take all out efforts to control odor nuisance. PP should | |
| | take steps to measure odor levels using instruments which are currently available. The measurement of odor levels shall be taken at strategic locations depending on the wind direction and situation of habitats. Through regular monitoring it | from Wind Rose Diagrams of this project site, locations for monitoring odor levels in windward and leeward directions in nearby residential colonies are finalized and monitoring has been carried out for odor giving compounds like VOC, Mercaptans, ammonia, hydrogen sulfide etc. |
| | should be ensured that the odor levels are within the acceptable limits and remedial measures like applying odor controlling | As regards, measurement of odor levels in the vicinity by using instrumental method, CSIR environmental research center, NEERI, Mumbai has been appointed. |
| | bacterial consortium to the garbage are taken up as and when necessary. | As per the agreement, calibration measurements, reporting of results will be done by NEERI, Mumbai. NEERI has established continuous air quality monitoring |
| | | established continuous air quality monitoring stations. |
| | | Wind balloon system for guiding wind directions have |
| | | been installed at BLF Cells and other noticeable |
| | | places, so that wind direction can be seen easily by the operating staff and necessary arrangement for |
| | | remedial measures like applying odor controlling |
| | | bacterial consortium to the garbage and misting of |
| 6 | To save the mangroves on the | deodorant are taken up as and when necessary. Enough tidal water flows from the culvert provided |
| | South-Western side of the | and significant growth of healthy mangroves is visible. |
| | property which is starved of supply of sea water, the PP | |
| | should ensure openings of | |
| | sufficient cross section in the | The Forest Officers through visits to project site are |
| | compound wall which are designed and provided in | monitoring the protection & preservation of mangrove forest. |
| | consultation with the Chief | mangrove rorest. |
| | Conservator of Forests, | , |
| 7 | Mangrove Cell. Mangrove regeneration efforts | |
| ' | should be undertaken at the costs | |
| | of the PP once regular tidal | |
| | flushing is assured through | |
| 8 | measures suggested in point 6 The staff handling the solid waste | The closed body vehicles are designed for handling & |
| | should be trained to ensure zero | transportation of MSW to achieve zero spillage and |
| | spillage of the garbage during transport. The PP should ensure | training is given to staff for handling the Solid Waste. |
| | proper cleaning of the transport | It is strictly observed that no tail gates of vehicles will be opened before reaching to the MSW unloading |
| | vehicles after unloading the | site. |

| Sr.No | Conditions Under Environmenta | Status of Compliance. |
|-------|---|---|
| | Clearance | • |
| | garbage at the dumpsite. | Arrangements are in place for Washing/cleaning of incoming waste collection trucks tyres if found with muck and dirt. Regular cleaning of roads is undertaken to collect spilled garbage if observed and cleanliness is maintained. |
| 9 | No land development / construction work preliminary or otherwise relating to the project shall be taken up without obtaining due clearance from respective authorities. | Noted. |
| 10 | No additional land shall be used / acquired for any activity of the project without obtaining proper permission. | |
| 11 | The project proponent should ensure that the transportation of the hazardous waste to the TSDF conforms to the norms laid down in the Hazardous Waste (Management & Handling) Rules 2013. | The said condition is not applicable to this project as the project involves processing of MSW. |
| 12 | The proponent should ensure that TSDF fulfills all the provision of Hazardous Waste (Management & Handling) Rules 2003 & the design of landfill is as per guidelines of CPCB with proper leachate collection arrangement. | The site is designed as per the guide lines of MSW (M&H) Rules-2000 as well as SWM Rules 2016 and the provisions for landfill design & execution of Biogas capturing &flaring arrangement, Leachate collection, treatment, leachate recirculation is taken into consideration. The provisions for HW(M&H) Rules 2003 are not applicable as site is not accepting any Hazardous Waste. |
| 13 | The TSDF should only handle the waste generated from the member units. A leachate collection system should be provided to collect the leachate at a collection point. Treatment facility for the collected leachate should be provided. The treated water should be reused as far as possible in the project. | Only MSW generated from human habitation area is transported to this site. No industrial hazardous waste is accepted for TSDF hence no member units contributing/generating hazardous waste are covered as member units. Leachate collection and treatment facility is provided and is in operation. However, at present the Leachate is re-circulated at BLF Cells for enhancing the Bio-degradation process for generation of Methane gas. The Leachate Treatment Plant with arrangement of primary, Secondary with tertiary treatment is provided. |
| | The proponent should obtain necessary clearance from the Ground Water authority before initiating the project. | Necessary clearance from the Ground Water Authority is already obtained before initiating the project. MCGM had also informed the Ground water Authority |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|--|
| | | about the revised EC. |
| 15 | The depth of the landfill should be decided based on the ground water level at site. | |
| 16 | Project Proponent should prepare and implement an onsite emergency management plan. | Emergency Management Plan is complied as per the |
| 17 | Project Proponent shall carryout periodical ground water/soil monitoring in and around the site to check the contamination, including TCLP test for heavy metals | Piezo-metric wells water samples locations are provided in drawing. Periodical ground water /soil monitoring in and around the site is carried out at intervals set out in the MSW(M&H) Rules, 2000/ SWM Rules, 2016through the agency approved by MoEF. |
| | | As regards to TCLP test the parameters which are necessary as per MSW rules are analyzed with the help of MoEF approved Lab. |
| 18 | Project Proponent shall carryout periodical air quality monitoring in and around the site including VOC, HC. | Monthly air monitoring is being carried out in and around the site as per the parameters stipulated in the Authorization granted and the results are displayed on website of the operator. Special parameters of VOC and HC are also monitored. |
| 19 | Project Proponent should develop Green Belt all along the periphery of the TSDF with plant species that are significant and used for the pollution abatement. | It is revealed that said condition is not applicable to the Kanjur project as the Kanjur project is only for treatment of Municipal Solid Waste (MSW). Plantation in green belt development is being done on progressive basis and majority plantation is already done. |
| 20 | The project proponent should not store the hazardous wastes more than the quantity that has been permitted by the CPCB / Maharashtra State Pollution Control Board. | Only MSW is received at Kanjur site, therefore question of receiving of Hazardous Waste does not arise. |
| | Adequate firefighting facilities should be installed to handle the fire arising from hazardous chemicals/waste that are | The said condition is not applicable to this project as the project involves processing of MSW Only. No HW /H Chemicals are received to this site. |
| | stored/processed. | Adequate firefighting system is in place, comprising of water tankers and fire extinguishers which are placed at strategic locations for prevention of any fire |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|--|
| | | incidence. |
| 22 | For controlling fugitive natural dust, regular sprinkling of water & wind shields at appropriate distances in vulnerable areas of the plant shall be ensured | On leeward direction plantation is done as a wind barrier. The arrangement of water sprinkling on roads through tankers is in practice and water sprinkling operation is carried out regularly in summer & winter. |
| 23 | Necessary arrangement shall be made to adequate safety and ventilation arrangement in furnace area. | The said condition is not applicable to this project as the project involves processing of MSW only. There is no furnace area in the current project plan. |
| 24 | Proper housekeeping programs shall be implemented. | Dedicated team of trained workers is already deployed to ensure the good housekeeping & cleanliness. |
| 25 | A stack of adequate height based on DG set capacity shall be provided for control and dispersion of pollutant from DG set. (if applicable) Arrangement shall be made that effluent and storm water does not get mixed. | At present the plant electricity requirement is fulfilled with captive power generation unit with backup power supply from MSEDCL &. Standby DG set of 125 KVA with adequate stack height. To operate MRF/Compost units on continuous power supply, application is made to the appropriate authority. However, continuous power supply is still awaited & at present to run MRF/Compost units arrangement of DG set on temporary basis has been made. |
| | | Arrangement of separate leachate collection through HDPE pipeline into HDPE lined ponds is provided. It is controlled by re-circulation into the landfill BLF Cells. The excess leachate is treated in the leachate treatment plant and it is not allowed to mix with storm water. Storm water drainage galleries around the BLF Cells have been constructed for the management of rain water. |
| 26 | Periodic monitoring of ground water shall be undertaken, and results analyzed to ascertain any change in the quality of water. Results shall be regularly submitted to the Maharashtra Pollution Control Board. | Monthly Ground water quality is monitored as prescribed in MSW (M&H) Rules, 2000/ SWM Rules, 2016. The results analyzed indicate that the quality of ground water is found same as compared to previous year. The results are regularly submitted to MPCB by the operator. The sampling & analysis is carried out with the help of Accredited laboratory and having MoEF approval. |
| 27 | Leq.of noise level shall be maintained as per standards. For people working in the high noise area, requisite personal | Due care is taken to avoid noise nuisance. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|--|
| | Clearance | |
| | protective equipment like | |
| | earplugs etc. shall be provided. | |
| 28 | The overall noise levels in and around the plant shall be kept well within the standards by providing noise control measures including acoustic hoods. silencers, enclosures, etc. on all sources. | Noise levels are arising from movements of trucks, dozers. These machineries are fitted with silencer for noise control. All efforts as per EIA are made to ensure that noise levels do not exceed the permissible values. |
| 29 | PP has to abide by the conditions stipulated by SEAC & SEIAA | Noted. |
| 30 | "Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under Air and Water Act and a copy shall be submitted to the Environment Department before start of any construction work at the site. | MPC Board has granted Authorization under MSW (M&H) Rules-2000 as per the decision in Consent Appraisal Committee meeting & issued letter for non-requirement of separate Consent to Establishment/ operate for this activity. |
| 31 | All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase. | All required sanitation arrangements such as WC/Urinals/Bathrooms with adequate water are available at site. Also safe, filtered, disinfected drinking water is provided to staff/ workers. Required facilities are being maintained throughout the construction period. |

Report on compliance of General Conditions stipulated in Environment Clearance.

| Sr. No | General Conditions for Construction Phase | Proposed action plan |
|-----------|---|---|
| (i) | Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche and First Aid Room etc. | All required arrangements such as housing, sanitation & safe drinking water requirements are in place. Medical checkup has been taken to check the health of workers. |
| (ii) | Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured. | All required provisions are in place. |
| (iii) | The solid waste generated should be properly collected and segregated. Dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material. | All required provisions are in place. |
| (iv) | Disposal of muck during construction phase should not create any adverse effect on the neighboring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority. | All necessary guide lines shall be followed for disposal of muck (if any) generated during construction. |
| (v) | Arrangement shall be made that waste water and storm water do not get mixed. | Necessary drainage is made to ensure that no waste water and storm water is mixed. Storm water drainage galleries have been constructed for the management of rain water. |
| (vi) | All the top soil excavated during construction activities should be stored for use in horticulture / landscape development within the project site. | In case of landfill site, mostly the construction activity involves filling & compaction of soil and not excavation. However necessary precaution to preserve top soil for reuse will be taken. |
| (vii) | Additional soil for leveling of the proposed site shall be generated within the site (to the extent possible) so that natural drainage system of the area is protected and improved. | There is no additional soil filling material available on the present site, as the site is situated in low lying area. As per the technical requirement, soil from various locations is transported for the purpose of filling the embankments. |

| Sr. No | General Conditions for Construction Phase | Proposed action plan |
|-----------|---|--|
| (viii) | Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/Agriculture Dept. | The plantation program for Green Belt development is already undertaken & it is under progressive implementation. |
| (ix) | Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants. | HDPE Liners are spread at landfill base as per design & provisions of MSW (M&H) Rules,2000 and MSW, Rules 2016 to prohibit percolation of leachate into the ground/soil. Ground water and surface water samples are tested regularly through laboratory, approved by the MoEF and results show that there is no contamination due to heavy metals and toxic contaminants. |
| (x) | Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water. | Necessary due care is taken for not accepting such hazardous material at site. |
| (xi) | Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board. | No hazardous waste is generated during construction phase. |
| (xii) | The diesel generator sets to be used during construction phase should be low Sulphur diesel type and should confirm to Environment (Protection) Rules prescribed for air and noise emission standards. | Diesel generator sets are not used during construction phase, as regular electricity is available at site. DG set at site as standby unit and temporarily used is confirming noise & air emissions standards under EP Rules. |
| (xiii) | The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken. | Noted. |
| (xiv) | Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours | Necessary and due care is being taken. |

Action plan for compliance to General Conditions for Post Construction/Operation Phase of Environment Clearance.

| Sr.No | General Condition for Post Construction/Operation Phase | Proposed Action Plan |
|-------|---|--|
| (i) | Project proponent shall ensure completion of green belt development prior to functioning of MSW processing. Prior certification from appropriate authority shall be obtained. | Plantation in green belt development is being done on progressive basis and majority of the same is already done. |
| (ii) | A complete set of all the documents submitted to SEAC & SEIAA should be forwarded to the Local authority and MPCB. | Complied. |
| (iii) | In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by this Department. | Noted. |
| (iv) | A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards. | We are having qualified staff for environment monitoring at site as per MSW rules and as per our concession agreement. Environment cell as per EC has been formed. |
| (v) | Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These costs shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department. | Cost of environmental monitoring and management is included in tipping fees & which are being paid to the operator of the project. |
| (vi) | The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at htttp://ec.maharashta.gov.in. | Complied. |
| (vii) | Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & | Complied. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|--|--|
| | construction/Operation Phase soft copies to the MPCB & this department, on 15 th June & | |
| | department, on 15 th June & 15 th December of each calendar year. | |
| (viii) | A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent. | A copy of Environment Clearance is hosted on the operator's Website as per requirement. |
| (ix) | In the event of the failure of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restored until the desired efficiency has been achieve. | |
| (x) | Regular monitoring of the air quality including SPM & SO ₂ levels both in work zone and ambient air shall be carried out in and around the power plant and record shall be maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with Maharashtra Pollution Control Board (MPCB) & submit report accordingly to MPCB. | Currently air monitoring at locations identified in EIA is being carried out as per the frequency defined in MSW (M&H) Rules, 2000/ SWM Rules, 2016.The reports are submitted to MPCB by the operator. |
| (xi) | The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely SPM, RSPM, SO ₂ and NOx (ambient levels as well as stack emissions) or critical sector parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain. | |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|---|-------------------------------------|
| | Construction/Operation Phase | |
| (xii) | The project proponent shall also submit | Complied. |
| | six monthly reports on the status of | |
| | compliance of the stipulated EC conditions including results of monitored | |
| | data (both in hard copies as well as by- | |
| | mail) to the respective Regional Office of | |
| | MoEF, the respective Zonal Office of | |
| | CPCB and the SPCB. | |
| (xiii) | The environmental statement for each | Complied. |
| | financial year ending 31 st March in | Environment Statement is submitted, |
| | Form V as is mandated to be submitted | and the same report is displayed on |
| | by the project proponent to the | operator's website. |
| | concerned State Pollution Control Board | |
| | as prescribed under the Environment | |
| | (Protection) Rules, 1986, as amended subsequently, shall also be put on the | |
| | website of the company along with the | |
| | status of compliance of EC conditions | |
| | and shall also be sent to the respective | |
| | Regional Offices of MoEF by-mail. | |

Action plan for compliance to General Conditions for post Construction /Operation phase of Environment Clearance.

Submitted please.

Yours faithfully,

Chief Engineer (Solid Waste Management)

MUNICIPAL CORPORATION OF GREATER MUMBAI

CHIEF ENGINEER (SOLID WASTE MANAGEMENT) DEPTT.

No. Dy.Ch.E./ | 3 | 4 /SWM/Project, Dated | 2 x 07.2018

Office of the Chief Engineer (SWM) Love Grove Complex, 89, Dr. Annie Besant Road, Worli,

Mumbai - 400 018.

Tel. No.: 022-24945186 /24955436

To,
The Member Secretary,
S.E.I.A.A.
Environment Department,
Government of Maharashtra,
15th floor, New Adm. Building,
Mantralaya,
Mumbai – 400 032.

Sub: Submission of hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD - 7500 TPD at Kanjur, Mumbai.

Ref:

- 1) Revised Environmental Clearance issued by State Level Environmental Impact Assessment Authority (SEIAA) vide no. SEAC-2014/CR-162/TC2dtd 05.12.2014.
- Half yearly compliance report submitted by MCGM vide letter U/No. No. Dy.Ch.E./4796/SWM/Project, Dated 22.02.2018

Sir,

This has reference to the conditions of revised Environmental Clearance issued for proposed modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai.

In this context, the MCGM is hereby submitting the hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai as follows:-

Half Yearly EC Compliance Report for June -2018

The half yearly compliance report on Environmental Clearance issued via letter Ref: SEAC-2014/CR-162/TC2, dated 5/12/2014;

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|--|--|
| | Clearance | |
| 1. | The proposal under consideration has to be restricted within the area 65.96 ha. Outside the CRZ area. The PP shall maintain a buffer zone of 500 meters around the project perimeter which shall be incorporated as 'No Development Zone' in the Development Plan of MCGM. | MCGM has maintained a buffer zone of 500 meters around the project perimeter in existing Development Plan. MCGM is taking necessary steps for incorporation of the said buffer zone as 'No Development Zone' in the Development Plan of MCGM and the same will be incorporated after approval of Appropriate Authorities. |
| 2. | The road leading to the dumping ground from the Eastern Express Highway shall be fully black topped/concretized so as to avoid generation of dust. | Complied. |
| 3. | Generation of Green House Gases (GHG) like methane needs to be controlled so that it does not contaminate the atmosphere. It should be ensured that methane generated if fully utilized for power generation/flaring and not let into atmosphere. | Complied. The GH gas, Methane generated in BLF Cells is captured and flared through flaring stations installed at the site. Arrangements for gas collection and its utilization for power generation are installed and electricity generation from landfill gases generated from BLF Cells is used for captive power generation. |
| 4. | The leachate generating from the cells will have to be systematically collected and treated to reduce BOD levels to allowable limits. Under no circumstances should the leachate be allowed to contaminate the surrounding areas, particularly the mangrove forest on the south western and eastern side of the cell. | Arrangements for leachate collection in impervious HDPE lined ponds from BLF-Cells are already operational. Leachate Treatment Plant is operational. Leachate treatment comprises of two stage biological treatment anaerobic &, aerobic followed by clarification & filtration. At present leachate collected is re-circulated in BLF Cells under controlled condition. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|---|
| | Clearance | |
| 5. | The PP shall take all out efforts to control odor nuisance. PP should | Complied. |
| | take steps to measure odor levels using instruments which are currently available. The measurement of odor levels shall be taken at strategic locations depending on the wind direction and situation of habitats. Through regular monitoring it should be ensured that the odor levels are within the acceptable limits and remedial measures like applying odor controlling bacterial consortium to the garbage are taken up as and when necessary. | On the basis of details of wind direction & wind speed from Wind Rose Diagrams of this project site, locations for monitoring odor levels in windward and leeward directions in nearby residential colonies are finalized and monitoring has been carried out for odor giving compounds like VOC, Mercaptans, ammonia, hydrogen sulfide etc. As regards, measurement of odor levels in the vicinity by using instrumental method, CSIR environmental research center, NEERI, Mumbai has been appointed. As per the agreement, calibration measurements, reporting of results will be done by NEERI, Mumbai. NEERI has established continuous air quality monitoring stations. Wind balloon system for guiding wind directions have been installed at BLF Cells and other noticeable places, so that wind direction can be seen easily by the operating staff and necessary arrangement for remedial measures like applying odor controlling bacterial consortium to the garbage and misting of deodorant are taken up as and when necessary. |
| 6 | To save the mangroves on the South-Western side of the property which is starved of supply of sea water, the PP should ensure openings of sufficient cross section in the compound wall which are designed and provided in consultation with the Chief Conservator of Forests, Mangrove Cell. | Enough tidal water flows from the culvert provided and significant growth of healthy mangroves is visible. The Forest Officers through visits to project site are monitoring the protection & preservation of mangrove forest. |
| 7 | Mangrove regeneration efforts should be undertaken at the costs of the PP once regular tidal flushing is assured through measures suggested in point 6 | |
| 8 | The staff handling the solid waste should be trained to ensure zero spillage of the garbage during transport. The PP should ensure proper cleaning of the transport vehicles after unloading the | The closed body vehicles are designed for handling & transportation of MSW to achieve zero spillage and training is given to staff for handling the Solid Waste. It is strictly observed that no tail gates of vehicles will be opened before reaching to the MSW unloading site. |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|---|
| | garbage at the dumpsite. | |
| | garbage at the dumpsite. | Arrangements are in place for Washing/cleaning of incoming waste collection trucks tyres if found with muck and dirt. Regular cleaning of roads is undertaken to collect spilled garbage if observed and cleanliness is maintained. |
| 9 | No land development / construction work preliminary or otherwise relating to the project shall be taken up without obtaining due clearance from respective authorities. | Noted. |
| 10 | No additional land shall be used / acquired for any activity of the project without obtaining proper permission. | Noted. |
| 11 | The project proponent should ensure that the transportation of the hazardous waste to the TSDF conforms to the norms laid down in the Hazardous Waste (Management & Handling) Rules 2013. | The said condition is not applicable to this project as the project involves processing of MSW. |
| 12 | The proponent should ensure that TSDF fulfills all the provision of Hazardous Waste (Management & Handling) Rules 2003 & the design of landfill is as per guidelines of CPCB with proper leachate collection arrangement. | The site is designed as per the guide lines of MSW (M&H) Rules-2000 as well as SWM Rules 2016 and the provisions for landfill design & execution of Biogas capturing &flaring arrangement, Leachate collection, treatment, leachate recirculation is taken into consideration. The provisions for HW(M&H) Rules 2003 are not applicable as site is not accepting any Hazardous Waste. |
| 13 | The TSDF should only handle the waste generated from the member units. A leachate collection system should be provided to collect the leachate at a collection point. Treatment facility for the collected leachate should be provided. The treated water should be reused as far as possible in the project. | Only MSW generated from human habitation area is transported to this site. No industrial hazardous waste is accepted for TSDF hence no member units contributing/generating hazardous waste are covered as member units. Leachate collection and treatment facility is provided and is in operation. However, at present the Leachate is re-circulated at BLF Cells for enhancing the Bio-degradation process for generation of Methane gas. The Leachate Treatment Plant with arrangement of primary, Secondary with tertiary treatment is provided. |
| 14 | The proponent should obtain necessary clearance from the Ground Water authority before initiating the project. | Necessary clearance from the Ground Water Authority is already obtained before initiating the project. MCGM had also informed the Ground water Authority |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|--|
| | | about the revised EC. |
| 15 | The depth of the landfill should be decided based on the ground water level at site. | While deciding the depth of landfill in design, ground water level data is taken into consideration. This condition is complied while designing the project & is being complied in execution. |
| 16 | Project Proponent should prepare and implement an onsite emergency management plan. | Emergency Management Plan is complied as per the EIA report (Chapter 6). On site "Emergency Plan and Disaster Management Plan" is prepared and is under implementation. |
| 17 | Project Proponent shall carryout periodical ground water/soil monitoring in and around the site to check the contamination, including TCLP test for heavy metals | Monthly ground water quality monitoring through Piezo-metric wells water samples locations are provided in drawing. Periodical ground water /soil monitoring in and around the site is carried out at intervals set out in the MSW(M&H) Rules, 2000/ SWM Rules, 2016through the agency approved by MoEF. |
| | | As regards to TCLP test the parameters which are necessary as per MSW rules are analyzed with the help of MoEF approved Lab. |
| 18 | Project Proponent shall carryout periodical air quality monitoring in and around the site including VOC, HC. | Monthly air monitoring is being carried out in and around the site as per the parameters stipulated in the Authorization granted and the results are displayed on website of the operator. Special parameters of VOC and HC are also monitored. |
| 19 | Project Proponent should develop Green Belt all along the periphery of the TSDF with plant species that are significant and used for the pollution abatement. | It is revealed that said condition is not applicable to the Kanjur project as the Kanjur project is only for treatment of Municipal Solid Waste (MSW). Plantation in green belt development is being done on progressive basis and majority plantation is already done. |
| 20 | The project proponent should not store the hazardous wastes more than the quantity that has been permitted by the CPCB / Maharashtra State Pollution Control Board. | Only MSW is received at Kanjur site, therefore question of receiving of Hazardous Waste does not arise. |
| 21 | Adequate firefighting facilities should be installed to handle the fire arising from hazardous chemicals/waste that are stored/processed. | The said condition is not applicable to this project as the project involves processing of MSW Only. No HW /H Chemicals are received to this site. Adequate firefighting system is in place, comprising of |
| | | water tankers and fire extinguishers which are placed at strategic locations for prevention of any fire |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|---|
| | | incidence. |
| 22 | For controlling fugitive natural dust, regular sprinkling of water & wind shields at appropriate distances in vulnerable areas of the plant shall be ensured | On leeward direction plantation is done as a wind barrier. The arrangement of water sprinkling on roads through tankers is in practice and water sprinkling operation is carried out regularly in summer & winter. |
| 23 | Necessary arrangement shall be made to adequate safety and ventilation arrangement in furnace area. | The said condition is not applicable to this project as the project involves processing of MSW only. There is no furnace area in the current project plan. |
| 24 | Proper housekeeping programs shall be implemented. | Dedicated team of trained workers is already deployed to ensure the good housekeeping & cleanliness. |
| 25 | A stack of adequate height based on DG set capacity shall be provided for control and dispersion of pollutant from DG set. (if applicable) Arrangement shall be made that effluent and storm water does not get mixed. | At present the plant electricity requirement is fulfilled with captive power generation unit with backup power supply from MSEDCL &. Standby DG set of 125 KVA with adequate stack height. To operate MRF/Compost units on continuous power supply, application is made to the appropriate authority. However, continuous power supply is still awaited & at present to run MRF/Compost units arrangement of DG set on temporary basis has been made. Arrangement of separate leachate collection through HDPE pipeline into HDPE lined ponds is provided. It is controlled by re-circulation into the landfill BLF Cells. The excess leachate is treated in the leachate treatment plant and it is not allowed to mix with storm water. Storm water drainage galleries around the BLF Cells have been constructed for the management of rain water. |
| 26 | Periodic monitoring of ground water shall be undertaken, and results analyzed to ascertain any change in the quality of water. Results shall be regularly submitted to the Maharashtra Pollution Control Board. | Monthly Ground water quality is monitored as prescribed in MSW (M&H) Rules, 2000/ SWM Rules, 2016. The results analyzed indicate that the quality of ground water is found same as compared to previous year. The results are regularly submitted to MPCB by the operator. The sampling & analysis is carried out with the help of Accredited laboratory and having MoEF approval. |
| 27 | Leq.of noise level shall be maintained as per standards. For people working in the high noise area, requisite personal | Due care is taken to avoid noise nuisance. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|--|
| | Clearance | 2 2 S C C C C C C C C C C C C C C C C C |
| | protective equipment like | |
| | earplugs etc. shall be provided. | |
| 28 | The overall noise levels in and around the plant shall be kept well within the standards by providing noise control measures including acoustic hoods. silencers, enclosures, etc. on all sources. | Noise levels are arising from movements of trucks, dozers. These machineries are fitted with silencer for noise control. All efforts as per EIA are made to ensure that noise levels do not exceed the permissible values. |
| 29 | PP has to abide by the conditions stipulated by SEAC & SEIAA | Noted. |
| 30 | "Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under Air and Water Act and a copy shall be submitted to the Environment Department before start of any construction work at the site. | MPC Board has granted Authorization under MSW (M&H) Rules-2000 as per the decision in Consent Appraisal Committee meeting & issued letter for non-requirement of separate Consent to Establishment/ operate for this activity. |
| 31 | All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase. | All required sanitation arrangements such as WC/Urinals/Bathrooms with adequate water are available at site. Also safe, filtered, disinfected drinking water is provided to staff/ workers. Required facilities are being maintained throughout the construction period. |

Report on compliance of General Conditions stipulated in Environment Clearance.

| Sr. No | General Conditions for Construction Phase | Proposed action plan |
|-----------|---|---|
| (i) | Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche and First Aid Room etc. | All required arrangements such as housing, sanitation & safe drinking water requirements are in place. Medical checkup has been taken to check the health of workers. |
| (ii) | Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured. | All required provisions are in place. |
| (iii) | The solid waste generated should be properly collected and segregated. Dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material. | All required provisions are in place. |
| (iv) | Disposal of muck during construction phase should not create any adverse effect on the neighboring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority. | All necessary guide lines shall be followed for disposal of muck (if any) generated during construction. |
| (v) | Arrangement shall be made that waste water and storm water do not get mixed. | Necessary drainage is made to ensure that no waste water and storm water is mixed. Storm water drainage galleries have been constructed for the management of rain water. |
| (vi) | All the top soil excavated during construction activities should be stored for use in horticulture / landscape development within the project site. | In case of landfill site, mostly the construction activity involves filling & compaction of soil and not excavation. However necessary precaution to preserve top soil for reuse will be taken. |
| (vii) | Additional soil for leveling of the proposed site shall be generated within the site (to the extent possible) so that natural drainage system of the area is protected and improved. | There is no additional soil filling material available on the present site, as the site is situated in low lying area. As per the technical requirement, soil from various locations is transported for the purpose of filling the embankments. |

| Sr. No | General Conditions for Construction Phase | Proposed action plan |
|-----------|---|--|
| (viii) | Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/Agriculture Dept. | The plantation program for Green Belt development is already undertaken & it is under progressive implementation. |
| (ix) | Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants. | HDPE Liners are spread at landfill base as per design & provisions of MSW (M&H) Rules,2000 and MSW, Rules 2016 to prohibit percolation of leachate into the ground/soil. Ground water and surface water samples are tested regularly through laboratory, approved by the MoEF and results show that there is no contamination due to heavy metals and toxic contaminants. |
| (x) | Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water. | Necessary due care is taken for not accepting such hazardous material at site. |
| (xi) | Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board. | No hazardous waste is generated during construction phase. |
| (xii) | The diesel generator sets to be used during construction phase should be low Sulphur diesel type and should confirm to Environment (Protection) Rules prescribed for air and noise emission standards. | Diesel generator sets are not used during construction phase, as regular electricity is available at site. DG set at site as standby unit and temporarily used is confirming noise & air emissions standards under EP Rules. |
| (xiii) | The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken. | Noted. |
| (xiv) | Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours | Necessary and due care is being taken. |

Action plan for compliance to General Conditions for Post Construction/Operation Phase of Environment Clearance.

| Sr.No | General Condition for Post Construction/Operation Phase | Proposed Action Plan |
|-------|---|--|
| (i) | Project proponent shall ensure completion of green belt development prior to functioning of MSW processing. Prior certification from appropriate authority shall be obtained. | |
| (ii) | A complete set of all the documents submitted to SEAC & SEIAA should be forwarded to the Local authority and MPCB. | Complied. |
| (iii) | In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by this Department. | Noted. |
| (iv) | A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards. | We are having qualified staff for environment monitoring at site as per MSW rules and as per our concession agreement. Environment cell as per EC has been formed. |
| (v) | Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These costs shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department. | Cost of environmental monitoring and management is included in tipping fees & which are being paid to the operator of the project. |
| (vi) | The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at htttp://ec.maharashta.gov.in. | Complied. |
| | Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & | Complied. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|--|---|
| | Construction/Operation Phase | |
| | soft copies to the MPCB & this department, on 15 th June & 15 th December of each calendar year. | |
| (viii) | A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent. | hosted on the operator's Website as per requirement. |
| (ix) | In the event of the failure of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restored until the desired efficiency has been achieve. | Noted. |
| (x) | Regular monitoring of the air quality including SPM & SO ₂ levels both in work zone and ambient air shall be carried out in and around the power plant and record shall be maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with Maharashtra Pollution Control Board (MPCB) & submit report accordingly to MPCB. | Currently air monitoring at locations identified in EIA is being carried out as per the frequency defined in MSW (M&H) Rules, 2000/ SWM Rules, 2016. The reports are submitted to MPCB by the operator. |
| | The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely SPM, RSPM, SO ₂ and NOx (ambient levels as well as stack emissions) or critical sector parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain. | Air monitoring data is displayed on operator's Website as per requirement of the said clause. Monitoring results are sent to the said Departments as required in the said clause. Latest Monitoring results are displayed at the location within the site at the main entrance of the project site. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|---|-------------------------------------|
| | Construction/Operation Phase | |
| (xii) | The project proponent shall also submit | Complied. |
| | six monthly reports on the status of | , |
| | compliance of the stipulated EC | A . |
| | conditions including results of monitored | |
| | data (both in hard copies as well as by- | |
| | mail) to the respective Regional Office of | |
| | MoEF, the respective Zonal Office of | |
| | CPCB and the SPCB. | |
| (xiii) | The environmental statement for each | Complied. |
| | financial year ending 31 st March in | Environment Statement is submitted, |
| | Form V as is mandated to be submitted | and the same report is displayed on |
| | by the project proponent to the | operator's website. |
| | concerned State Pollution Control Board | |
| | as prescribed under the Environment | |
| | (Protection) Rules, 1986, as amended | |
| | subsequently, shall also be put on the | |
| | website of the company along with the | |
| | status of compliance of EC conditions | |
| | and shall also be sent to the respective | |
| | Regional Offices of MoEF by-mail. | |

Action plan for compliance to General Conditions for post Construction /Operation phase of Environment Clearance.

Submitted please.

Yours faithfully,

Chief Engineer
(Solid Waste Management)

MUNICIPAL CORPORATION OF GREATER MUMBAI

CHIEF ENGINEER (SOLID WASTE MANAGEMENT) DEPTT.

No. Dy.Ch.E./ | 3 | 9 /SWM/Project, Dated | 2 . 07.2018

Office of the Chief Engineer (SWM) Love Grove Complex, 89, Dr. Annie Besant Road, Worli,

Mumbai - 400 018.

Tel. No.: 022-24945186 /24955436

To,
Scientist & Incharge,
Central Pollution Control Board,
Parivesh Bhavan,
Opposite VMC ward office No.10,
Shubanpura,
Vadodra- 390 023

Sub: Submission of hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD - 7500 TPD at Kanjur, Mumbai.

Ref:

- 1) Revised Environmental Clearance issued by State Level Environmental Impact Assessment Authority (SEIAA) vide no. SEAC-2014/CR-162/TC2dtd 05.12.2014.
- 2) Half yearly compliance report submitted by MCGM vide letter U/No. No. Dy.Ch.E./4796/SWM/Project, Dated 22.02.2018

Sir,

This has reference to the conditions of revised Environmental Clearance issued for proposed modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai.

In this context, the MCGM is hereby submitting the hard copy of half yearly compliance reports in respect of the stipulated prior environment clearance terms & conditions and six monthly reports on the status of compliance of the General Conditions (vii) & (xii) for Construction Phase including results of monitored data as stipulated in the revised Environmental clearance (E.C.) accorded for modernization of MSW processing & disposal facility of capacity 4000 TPD- 7500 TPD at Kanjur, Mumbai as follows:-

Half Yearly EC Compliance Report for June -2018

The half yearly compliance report on Environmental Clearance issued via letter Ref: SEAC-2014/CR-162/TC2, dated 5/12/2014;

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|--|--|
| 1. | The proposal under consideration has to be restricted within the area 65.96 ha. Outside the CRZ area. The PP shall maintain a buffer zone of 500 meters around the project perimeter which shall be incorporated as 'No Development Zone' in the Development Plan of MCGM. | MCGM has maintained a buffer zone of 500 meters around the project perimeter in existing Development Plan. MCGM is taking necessary steps for incorporation of the said buffer zone as 'No Development Zone' in the Development Plan of MCGM and the same will be incorporated after approval of Appropriate Authorities. |
| 2. | The road leading to the dumping ground from the Eastern Express Highway shall be fully black topped/concretized so as to avoid generation of dust. | Complied. |
| 3. | Generation of Green House Gases (GHG) like methane needs to be controlled so that it does not contaminate the atmosphere. It should be ensured that methane generated if fully utilized for power generation/flaring and not let into atmosphere. | Complied. The GH gas, Methane generated in BLF Cells is captured and flared through flaring stations installed at the site. Arrangements for gas collection and its utilization for power generation are installed and electricity generation from landfill gases generated from BLF Cells is used for captive power generation. |
| 4. | The leachate generating from the cells will have to be systematically collected and treated to reduce BOD levels to allowable limits. Under no circumstances should the leachate be allowed to contaminate the surrounding areas, particularly the mangrove forest on the south western and eastern side of the cell. | Arrangements for leachate collection in impervious HDPE lined ponds from BLF-Cells are already operational. Leachate Treatment Plant is operational. Leachate treatment comprises of two stage biological treatment anaerobic &, aerobic followed by clarification & filtration. At present leachate collected is re-circulated in BLF Cells under controlled condition. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|--|--|
| | Clearance | |
| 5. | The PP shall take all out efforts to control odor nuisance. PP should | Complied. |
| | take steps to measure odor levels using instruments which are currently available. The measurement of odor levels shall be taken at strategic locations depending on the wind direction and situation of habitats. Through regular monitoring it | On the basis of details of wind direction & wind speed from Wind Rose Diagrams of this project site, locations for monitoring odor levels in windward and leeward directions in nearby residential colonies are finalized and monitoring has been carried out for odor giving compounds like VOC, Mercaptans, ammonia, hydrogen sulfide etc. |
| | should be ensured that the odor levels are within the acceptable limits and remedial measures like applying odor controlling | As regards, measurement of odor levels in the vicinity by using instrumental method, CSIR environmental research center, NEERI, Mumbai has been appointed. |
| | bacterial consortium to the garbage are taken up as and when necessary. | As per the agreement, calibration measurements, reporting of results will be done by NEERI, Mumbai. NEERI has established continuous air quality monitoring |
| | | stations. Wind balloon system for guiding wind directions have been installed at BLF Cells and other noticeable places, so that wind direction can be seen easily by the operating staff and necessary arrangement for remedial measures like applying odor controlling bacterial consortium to the garbage and misting of deodorant are taken up as and when necessary. |
| 6 | To save the mangroves on the South-Western side of the property which is starved of supply of sea water, the PP should ensure openings of | Enough tidal water flows from the culvert provided and significant growth of healthy mangroves is visible. |
| | sufficient cross section in the compound wall which are designed and provided in consultation with the Chief Conservator of Forests, Mangrove Cell. | The Forest Officers through visits to project site are monitoring the protection & preservation of mangrove forest. |
| | Mangrove regeneration efforts should be undertaken at the costs of the PP once regular tidal flushing is assured through measures suggested in point 6 | |
| | The staff handling the solid waste should be trained to ensure zero spillage of the garbage during transport. The PP should ensure proper cleaning of the transport vehicles after unloading the | The closed body vehicles are designed for handling & transportation of MSW to achieve zero spillage and training is given to staff for handling the Solid Waste. It is strictly observed that no tail gates of vehicles will be opened before reaching to the MSW unloading site. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|---|
| | Clearance | |
| | garbage at the dumpsite. | Arrangements are in place for Washing/cleaning of incoming waste collection trucks tyres if found with muck and dirt. Regular cleaning of roads is undertaken to collect spilled garbage if observed and cleanliness is maintained. |
| 9 | No land development / construction work preliminary or otherwise relating to the project shall be taken up without obtaining due clearance from respective authorities. | Noted. |
| 10 | No additional land shall be used / acquired for any activity of the project without obtaining proper permission. | Noted. |
| 11 | The project proponent should ensure that the transportation of the hazardous waste to the TSDF conforms to the norms laid down in the Hazardous Waste (Management & Handling) Rules 2013. | The said condition is not applicable to this project as the project involves processing of MSW. |
| 12 | The proponent should ensure that TSDF fulfills all the provision of Hazardous Waste (Management & Handling) Rules 2003 & the design of landfill is as per guidelines of CPCB with proper leachate collection arrangement. | The site is designed as per the guide lines of MSW (M&H) Rules-2000 as well as SWM Rules 2016 and the provisions for landfill design & execution of Biogas capturing &flaring arrangement, Leachate collection, treatment, leachate recirculation is taken into consideration. The provisions for HW(M&H) Rules 2003 are not applicable as site is not accepting any Hazardous Waste. |
| 13 | The TSDF should only handle the waste generated from the member units. A leachate collection system should be provided to collect the leachate at a collection point. Treatment facility for the collected leachate should be provided. The treated water should be reused as far as possible in the project. | Only MSW generated from human habitation area is transported to this site. No industrial hazardous waste is accepted for TSDF hence no member units contributing/generating hazardous waste are covered as member units. Leachate collection and treatment facility is provided and is in operation. However, at present the Leachate is re-circulated at BLF Cells for enhancing the Bio-degradation process for generation of Methane gas. The Leachate Treatment Plant with arrangement of primary, Secondary with tertiary treatment is provided. |
| 14 | The proponent should obtain necessary clearance from the Ground Water authority before initiating the project. | Necessary clearance from the Ground Water Authority is already obtained before initiating the project. MCGM had also informed the Ground water Authority |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|--|
| | | about the revised EC. |
| 15 | The depth of the landfill should be decided based on the ground water level at site. | |
| 16 | Project Proponent should prepare and implement an onsite emergency management plan. | Emergency Management Plan is complied as per the |
| 17 | Project Proponent shall carryout periodical ground water/soil monitoring in and around the site to check the contamination, including TCLP test for heavy metals | Piezo-metric wells water samples locations are provided in drawing. Periodical ground water /soil |
| | | As regards to TCLP test the parameters which are necessary as per MSW rules are analyzed with the help of MoEF approved Lab. |
| 18 | Project Proponent shall carryout periodical air quality monitoring in and around the site including VOC, HC. | Monthly air monitoring is being carried out in and around the site as per the parameters stipulated in the Authorization granted and the results are displayed on website of the operator. Special parameters of VOC and HC are also monitored. |
| 19 | Project Proponent should develop Green Belt all along the periphery of the TSDF with plant species that are significant and used for the pollution abatement. | It is revealed that said condition is not applicable to the Kanjur project as the Kanjur project is only for treatment of Municipal Solid Waste (MSW). Plantation in green belt development is being done on progressive basis and majority plantation is already done. |
| 20 | The project proponent should not store the hazardous wastes more than the quantity that has been permitted by the CPCB / Maharashtra State Pollution Control Board. | Only MSW is received at Kanjur site, therefore question of receiving of Hazardous Waste does not arise. |
| 21 | Adequate firefighting facilities should be installed to handle the fire arising from hazardous chemicals/waste that are stored/processed. | The said condition is not applicable to this project as the project involves processing of MSW Only. No HW /H Chemicals are received to this site. Adequate firefighting system is in place, comprising of water tankers and fire extinguishers which are placed |
| | | at strategic locations for prevention of any fire |

| Sr.No | Conditions Under Environmental Clearance | Status of Compliance. |
|-------|---|---|
| | | incidence. |
| 22 | For controlling fugitive natural dust, regular sprinkling of water & wind shields at appropriate distances in vulnerable areas of the plant shall be ensured | On leeward direction plantation is done as a wind barrier. The arrangement of water sprinkling on roads through tankers is in practice and water sprinkling operation is carried out regularly in summer & winter. |
| 23 | Necessary arrangement shall be made to adequate safety and ventilation arrangement in furnace area. | The said condition is not applicable to this project as the project involves processing of MSW only. There is no furnace area in the current project plan. |
| 24 | Proper housekeeping programs shall be implemented. | Dedicated team of trained workers is already deployed to ensure the good housekeeping & cleanliness. |
| 25 | A stack of adequate height based on DG set capacity shall be provided for control and dispersion of pollutant from DG set. (if applicable) Arrangement shall be made that effluent and storm water does not get mixed. | At present the plant electricity requirement is fulfilled with captive power generation unit with backup power supply from MSEDCL &. Standby DG set of 125 KVA with adequate stack height. To operate MRF/Compost units on continuous power supply, application is made to the appropriate authority. However, continuous power supply is still awaited & at present to run MRF/Compost units arrangement of DG set on temporary basis has been made. Arrangement of separate leachate collection through HDPE pipeline into HDPE lined ponds is provided. It is controlled by re-circulation into the landfill BLF Cells. The excess leachate is treated in the leachate treatment plant and it is not allowed to mix with storm water. Storm water drainage galleries around the BLF Cells have been constructed for the management of rain water. |
| 26 | Periodic monitoring of ground water shall be undertaken, and results analyzed to ascertain any change in the quality of water. Results shall be regularly submitted to the Maharashtra Pollution Control Board. | Monthly Ground water quality is monitored as prescribed in MSW (M&H) Rules, 2000/ SWM Rules, 2016. The results analyzed indicate that the quality of ground water is found same as compared to previous year. The results are regularly submitted to MPCB by the operator. The sampling & analysis is carried out with the help of Accredited laboratory and having MoEF approval. |
| | Leq.of noise level shall be maintained as per standards. For people working in the high noise area, requisite personal | Due care is taken to avoid noise nuisance. |

| Sr.No | Conditions Under Environmental | Status of Compliance. |
|-------|---|--|
| | Clearance | |
| | protective equipment like | |
| | earplugs etc. shall be provided. | |
| 28 | The overall noise levels in and around the plant shall be kept well within the standards by providing noise control measures including acoustic hoods. silencers, enclosures, etc. on all sources. | Noise levels are arising from movements of trucks, dozers. These machineries are fitted with silencer for noise control. All efforts as per EIA are made to ensure that noise levels do not exceed the permissible values. |
| 29 | PP has to abide by the conditions stipulated by SEAC & SEIAA | Noted. |
| 30 | "Consent for Establishment" shall be obtained from Maharashtra Pollution Control Board under Air and Water Act and a copy shall be submitted to the Environment Department before start of any construction work at the site. | MPC Board has granted Authorization under MSW (M&H) Rules-2000 as per the decision in Consent Appraisal Committee meeting & issued letter for non-requirement of separate Consent to Establishment/ operate for this activity. |
| 31 | All required sanitary and hygienic measures should be in place before starting construction activities and to be maintained throughout the construction phase. | All required sanitation arrangements such as WC/Urinals/Bathrooms with adequate water are available at site. Also safe, filtered, disinfected drinking water is provided to staff/ workers. Required facilities are being maintained throughout the construction period. |

Report on compliance of General Conditions stipulated in Environment Clearance.

| Sr. | General Conditions for Country | Duran and a time to |
|-------|---|--|
| No | General Conditions for Construction Phase | , and the second |
| (i) | Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche and First Aid Room etc. | sanitation & safe drinking water requirements are in place. Medical checkup has been taken to check the health of workers. |
| (ii) | Adequate drinking water and sanitary facilities should be provided for construction workers at the site. Provision should be made for mobile toilets. The safe disposal of wastewater and solid wastes generated during the construction phase should be ensured. | All required provisions are in place. |
| (iii) | The solid waste generated should be properly collected and segregated. Dry/inert solid waste should be disposed off to the approved sites for land filling after recovering recyclable material. | All required provisions are in place. |
| (iv) | Disposal of muck during construction phase should not create any adverse effect on the neighboring communities and be disposed taking the necessary precautions for general safety and health aspects of people, only in approved sites with the approval of competent authority. | All necessary guide lines shall be followed for disposal of muck (if any) generated during construction. |
| (v) | Arrangement shall be made that waste water and storm water do not get mixed. | Necessary drainage is made to ensure that no waste water and storm water is mixed. Storm water drainage galleries have been constructed for the management of rain water. |
| (vi) | All the top soil excavated during construction activities should be stored for use in horticulture / landscape development within the project site. | In case of landfill site, mostly the construction activity involves filling & compaction of soil and not excavation. However necessary precaution to preserve top soil for reuse will be taken. |
| (vii) | Additional soil for leveling of the proposed site shall be generated within the site (to the extent possible) so that natural drainage system of the area is protected and improved. | There is no additional soil filling material available on the present site, as the site is situated in low lying area. As per the technical requirement, soil from various locations is transported for the purpose of filling the embankments. |

| Sr. No | General Conditions for Construction Phase | Proposed action plan |
|-----------|---|--|
| (viii) | Green Belt Development shall be carried out considering CPCB guidelines including selection of plant species and in consultation with the local DFO/Agriculture Dept. | The plantation program for Green Belt development is already undertaken & it is under progressive implementation. |
| (ix) | Soil and ground water samples will be tested to ascertain that there is no threat to ground water quality by leaching of heavy metals and other toxic contaminants. | HDPE Liners are spread at landfill base as per design & provisions of MSW (M&H) Rules,2000 and MSW, Rules 2016 to prohibit percolation of leachate into the ground/soil. Ground water and surface water samples are tested regularly through laboratory, approved by the MoEF and results show that there is no contamination due to heavy metals and toxic contaminants. |
| (x) | Construction spoils, including bituminous material and other hazardous materials must not be allowed to contaminate watercourses and the dumpsites for such material must be secured so that they should not leach into the ground water. | Necessary due care is taken for not accepting such hazardous material at site. |
| (xi) | Any hazardous waste generated during construction phase should be disposed off as per applicable rules and norms with necessary approvals of the Maharashtra Pollution Control Board. | No hazardous waste is generated during construction phase. |
| (xii) | The diesel generator sets to be used during construction phase should be low Sulphur diesel type and should confirm to Environment (Protection) Rules prescribed for air and noise emission standards. | Diesel generator sets are not used during construction phase, as regular electricity is available at site. DG set at site as standby unit and temporarily used is confirming noise & air emissions standards under EP Rules. |
| (xiii) | The diesel required for operating DG sets shall be stored in underground tanks and if required, clearance from concern authority shall be taken. | Noted. |
| (xiv) | Vehicles hired for bringing construction material to the site should be in good condition and should have a pollution check certificate and should conform to applicable air and noise emission standards and should be operated only during non-peak hours | Necessary and due care is being taken. |

Action plan for compliance to General Conditions for Post Construction/Operation Phase of Environment Clearance.

| Sr.No | General Condition for Post | Proposed Action Plan |
|-------|---|--|
| | Construction/Operation Phase | Proposed Action Plan |
| (i) | Project proponent shall ensure completion of green belt development prior to functioning of MSW processing. Prior certification from appropriate authority shall be obtained. | being done on progressive basis and majority of the same is already done. |
| (ii) | A complete set of all the documents submitted to SEAC & SEIAA should be forwarded to the Local authority and MPCB. | |
| (iii) | In the case of any change(s) in the scope of the project, the project would require a fresh appraisal by this Department. | Noted. |
| (iv) | A separate environment management cell with qualified staff shall be set up for implementation of the stipulated environmental safeguards. | We are having qualified staff for environment monitoring at site as per MSW rules and as per our concession agreement. Environment cell as per EC has been formed. |
| (v) | Separate funds shall be allocated for implementation of environmental protection measures/EMP along with item-wise breaks-up. These costs shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should reported to the MPCB & this department. | Cost of environmental monitoring and management is included in tipping fees & which are being paid to the operator of the project. |
| | The project management shall advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the Marathi language of the local concerned within seven days of issue of this letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the Maharashtra Pollution Control Board and may also be seen at Website at htttp://ec.maharashta.gov.in. | Complied. |
| (vii) | Project management should submit half yearly compliance reports in respect of the stipulated prior environment clearance terms and conditions in hard & | Complied. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|--|---|
| 31.140 | Construction/Operation Phase | Proposed Action Plan |
| | soft copies to the MPCB & this department, on 15 th June & 15 th December of each calendar year. | |
| (viii) | A copy of the clearance letter shall be sent by proponent to the concerned Municipal Corporation and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent. | A copy of Environment Clearance is hosted on the operator's Website as per requirement. |
| (ix) | In the event of the failure of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restored until the desired efficiency has been achieve. | Noted. |
| (x) | Regular monitoring of the air quality including SPM & SO ₂ levels both in work zone and ambient air shall be carried out in and around the power plant and record shall be maintained. The location of monitoring stations and frequency of monitoring shall be decided in consultation with Maharashtra Pollution Control Board (MPCB) & submit report accordingly to MPCB. | Currently air monitoring at locations identified in EIA is being carried out as per the frequency defined in MSW (M&H) Rules, 2000/ SWM Rules, 2016. The reports are submitted to MPCB by the operator. |
| (xi) | The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely SPM, RSPM, SO ₂ and NOx (ambient levels as well as stack emissions) or critical sector parameters, indicated for the project shall be monitored and displayed at a convenient location near the main gate of the company in the public domain. | Air monitoring data is displayed on operator's Website as per requirement of the said clause. Monitoring results are sent to the said Departments as required in the said clause. Latest Monitoring results are displayed at the location within the site at the main entrance of the project site. |

| Sr.No | General Condition for Post | Proposed Action Plan |
|--------|---|---|
| | Construction/Operation Phase | |
| (xii) | The project proponent shall also submit six monthly reports on the status of compliance of the stipulated EC conditions including results of monitored data (both in hard copies as well as bymail) to the respective Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. | |
| (xiii) | The environmental statement for each financial year ending 31 st March in Form V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of EC conditions and shall also be sent to the respective Regional Offices of MoEF by-mail. | Complied. Environment Statement is submitted, and the same report is displayed on operator's website. |

Action plan for compliance to General Conditions for post Construction /Operation phase of Environment Clearance.

Submitted please.

Yours faithfully,

Chief Engineer (Solid Waste Management)